



### ***Elementary Addition***

**Completed for the week ending February 21<sup>st</sup> :**

- Installed exterior steel studs
- Finished Steel Decking
- Completed parapet walls
- Fasted wood blocking to parapet walls

**Planned for the week ending February 28<sup>th</sup> :**

- Begin roofing
- Enclose exterior of building
- Prepare addition for temporary heat
- Exterior sheeting
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending February 21<sup>st</sup> :**

- Exterior demo ongoing
- Continue pouring of addition footing and foundation
- Backfill of footings and foundation
- Interior floor demo
- Demolition and preparation for interior poured piers
- Excavated for soil corrections

**Planned for the week ending February 28<sup>th</sup> :**

- Continue pouring footings and foundations
- Interior demolition for added structural steel
- Excavation for footings and foundations
- Continue backfill of foundations
- Erect structural steel
- Submittal process ongoing



**Holdingford Public Schools – ISD # 738**



*Weekly Update*

**February 21, 2020**



High School/Middle School Commons Addition:  
Footings and Foundations ongoing, backfill to follow