



### ***Elementary Addition***

**Completed for the week ending April 17<sup>th</sup> :**

- Continued interior framing
- Began interior masonry walls
- Continued electrical/mechanical rough ins
- Began exterior brick

**Planned for the week ending April 24<sup>th</sup> :**

- Continue mechanical/electrical rough ins
- Continue interior framing/masonry walls
- Continue brick exterior
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending April 17<sup>th</sup> :**

- Completed roofing
- Began demo of brick floors in existing entrance/corridor
- Demo of storage room and concession stand
- Completed underground utilities and backfill
- Grading for slab preparation
- Installed vapor barrier and mesh for concrete slab

**Planned for the week ending April 24<sup>th</sup> :**

- Pour addition concrete slab
- Begin wall layout
- Begin curtain wall frame installation
- Pour slab over base brick in existing corridor
- Submittal process ongoing



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

April 17, 2020



High School/Middle School Commons Addition:  
Grading complete, vapor barrier and wire mesh installed Thursday/today



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**April 17, 2020**



High School/Middle School Commons Addition  
Demolition of existing brick in corridor, base course to remain. Concrete slab to be poured on top