



### ***Elementary Addition***

**Completed for the week ending May 22<sup>nd</sup> :**

- Continued mechanical and electrical rough-ins
- Completed exterior brick
- Completed window install
- Completed sanding and wrapping windows

**Planned for the week ending May 29<sup>th</sup> :**

- Continue mechanical/electrical rough ins
- Continue painting
- Begin acoustical ceilings
- Complete parapet wall flashing
- Continue demo and infill of existing openings
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending May 22<sup>nd</sup> :**

- Completed glazing install at curtain wall
- Continued interior framing
- Continued mechanical and electrical rough ins
- Continued interior demo of existing ceiling and walls
- Continued exterior brick
- Began sheetrocking

**Planned for the week ending May 29<sup>th</sup> :**

- Continue exterior brick
- Continue mechanical and electrical rough-ins
- Continue sheet rocking
- Continue interior framing
- Complete all demo
- Submittal process ongoing



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**May 22, 2020**



High School/Middle School Commons Addition:  
Glazing installed, brick almost complete. Metal panels to follow



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 22, 2020



Cafeteria Remodel:  
Demo complete, concrete foundation to follow



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 22, 2020



Elementary Classroom Addition:  
Windows installed, painting and acoustical ceilings to follow



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 22, 2020



Team rooms/offices:  
Framing complete in team rooms, drywall to follow