



## Holdingsford Public Schools - ISD # 738

ICS | CONSULTING, INC

*Weekly Update*

**November 15, 2019**

### ***District Wide***

#### **Completed for the week ending November 15<sup>th</sup>:**

- State Plan Review comments returned
- Excavated area for Transportation Building
- Accepted bid for Roofing Additions Project

#### **Planned for the week ending November 22<sup>nd</sup> :**

- Finalize pricing for Elementary Secure Entry
- Begin erection of Transportation Building

### ***Elementary Addition***

#### **Completed for the week ending November 15<sup>th</sup>:**

- Began soil correction
- Roughed in underground sanitary sewer
- Excavated playground area for concrete curbs

#### **Planned for the week ending November 22<sup>nd</sup>:**

- Excavate for footings and foundations
- Form and pour footings
- Begin underground utilities
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

#### **Completed for the week ending November 15<sup>th</sup>:**

- Electrical demolition began
- Material and finish selection ongoing

#### **Planned for the week ending November 22<sup>nd</sup>:**

- Begin soil corrections and excavating
- Begin layouts for footings and foundations
- Submittal process ongoing