



Holdingsford Public Schools - ISD # 738

ICS | CONSULTING, INC

Weekly Update

November 29, 2019

District Wide

Completed for the week ending November 29th:

- Received Building Permit
- Erected Transportation Building
- Received all bids for Elementary Secure Entry Project

Planned for the week ending December 6th :

- Finish Transportation Building
- Review pricing for electrical work on Transportation Building

Elementary Addition

Completed for the week ending November 29th:

- Excavated playground area for concrete curbs
- Poured playground area curbs
- Began layouts for footing excavation

Planned for the week ending December 6th:

- Excavate for footings and foundations
- Form and pour footings
- Begin underground utilities
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending November 29th:

- Started mechanical demolition
- Began ceiling demolition
- Material and finish selection ongoing

Planned for the week ending December 6th:

- Begin soil corrections and excavating
- Begin layouts for footings and foundations
- Backfill and place topsoil
- Submittal process ongoing



Holdingsford Public Schools - ISD # 738

ics | CONSULTING, INC

Weekly Update

November 29, 2019



District Wide:

Transportation Building erected – finishes to follow (Garage doors, Power, Lighting, etc.)



Elementary Addition:

Excavation and layout of footings and foundation, along with playground curbs