



### ***District Wide***

**Completed for the week ending December 20<sup>th</sup>:**

- Installed garage doors on transportation building

**Planned for the week ending: December 27<sup>th</sup> :**

- Begin electrical work needed for Transportation Building

### ***Elementary Addition***

**Completed for the week ending December 20<sup>th</sup>**

- Continued excavation of footings and foundations
- Set forms for footings
- Began pouring concrete for footings

**Planned for the week ending December 27<sup>th</sup>**

- Continue footings and foundation
- Backfill trenches from footing excavation
- Install underground utilities
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending December 20<sup>th</sup>:**

- Started mechanical demolition
- Disconnection of electrical systems
- Began temporary wall for roof demolition

**Planned for the week ending December 27<sup>th</sup> :**

- Continue interior demolition
- Continue temporary enclosures for demolition
- Submittal process ongoing



Holdingsford Public Schools – ISD # 738



*Weekly Update*

December 20, 2019



Elementary School Addition:  
Blankets over concrete foundations



Holdingsford Public Schools – ISD # 738



*Weekly Update*

December 20, 2019



Transportation Building:  
Garage doors installed