



## Holdingsford Public Schools – ISD # 738



*Weekly Update*

January 10, 2020

### ***District Wide***

#### **Completed for the week ending January 10<sup>th</sup>:**

- Installed electrical work throughout Transportation Building Addition

#### **Planned for the week ending: January 17<sup>th</sup> :**

- Existing roof parapet demolition for roof tie-ins

### ***Elementary Addition***

#### **Completed for the week ending January 10<sup>th</sup>:**

- Completed Footings and Foundations
- Finishing final backfill and tests for footings and foundations
- Poured and backfilled piers

#### **Planned for the week ending January 17<sup>th</sup> :**

- Begin demolition for structural steel
- Install underground utilities
- Begin layout for steel erection
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

#### **Completed for the week ending January 10<sup>th</sup>:**

- Finishing mechanical demolition
- Begin shoring for wall demolition
- Finished temporary wall for wall/roof demolition

#### **Planned for the week ending January 17<sup>th</sup>:**

- Continue interior and exterior demolition
- Begin excavation for footings and foundations
- Submittal process ongoing



Holdingsford Public Schools – ISD # 738



Weekly Update

January 10, 2020



High School/Middle School Additions and Renovations:  
Demolition and Shoring for wall demolition





Holdingsford Public Schools – ISD # 738



Weekly Update

January 10, 2020



Elementary Classroom Addition:  
Footings/Foundation poured