



### ***District Wide***

**Completed for the week ending January 24<sup>th</sup>:**

- Removed existing roof parapet for steel tie-ins

**Planned for the week ending: January 31<sup>st</sup>**

### ***Elementary Addition***

**Completed for the week ending January 24<sup>th</sup>:**

- Completed Footings, Foundations and Pier backfill
- Began brick demo for steel connections
- Steel beams and joists delivered

**Planned for the week ending January 31<sup>st</sup> :**

- Erect steel beams and columns
- Tie steel into existing building
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending January 24<sup>th</sup>:**

- Demoed exterior wall
- Began footing excavation
- Excavated for soil corrections

**Planned for the week ending January 31<sup>st</sup> :**

- Continue interior and exterior demolition
- Excavation for footings and foundations
- Tie plumbing into existing storm sewer
- Submittal process ongoing



**Holdingford Public Schools – ISD # 738**



*Weekly Update*

**January 24, 2020**



**High School/Middle School Additions and Renovations:  
Demolition and Shoring exterior wall**



Holdingsford Public Schools – ISD # 738



*Weekly Update*

January 24, 2020



High School/Middle School Additions and Renovations:  
Excavation and replacement of sanitary and storm sewer