



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

March 20, 2020

Elementary Addition

Completed for the week ending March 20th :

- Underground plumbing inside addition
- Backfill plumbing trenches

Planned for the week ending March 27th :

- Grading for concrete
- Install vapor barrier
- Begin pouring concrete slab inside addition
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending March 20th :

- Setting structural steel
- Continued joist tie-in
- Set interior pads and piers for steel
- Erected interior steel

Planned for the week ending March 27th :

- Continue joist and decking
- Begin roof parapet
- Roofing to follow
- Submittal process ongoing



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

March 20, 2020



High School/Middle School Commons Addition:
Joist installation, Decking to follow



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

March 20, 2020



Elementary Classroom Addition
Underground plumbing, backfill and concrete slab to follow