



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

March 27, 2020

Elementary Addition

Completed for the week ending March 27th :

- Grading for concrete prep
- Installed vapor barrier

Planned for the week ending April 3rd :

- Begin pouring concrete slab inside addition
- Begin layout for Brick exterior
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending March 27th :

- Setting structural steel
- Continued joist tie-in
- Installed decking
- Exterior steel studs installed

Planned for the week ending April 3rd :

- Finish joist and decking
- Complete parapet walls
- Roofing beginning
- Submittal process ongoing



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

March 27, 2020



High School/Middle School Commons Addition:
Exterior steel studs installed



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

March 27, 2020



Elementary Classroom Addition
Vapor barrier and mesh layed out. Concrete slabs to follow