



Elementary Addition

Completed for the week ending May 8th :

- Continued mechanical and electrical rough-ins
- Continued exterior brick
- Began interior sheetrocking and taping

Planned for the week ending May 15th :

- Continue mechanical/electrical rough ins
- Continue sheetrocking walls
- Begin parapet flashing at roof
- Begin demo of existing windows and doors and infill
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending May 8th :

- Completed window framing
- Continued interior framing
- Continued mechanical and electrical rough ins
- Continued interior demo of existing ceiling and walls

Planned for the week ending May 15th :

- Continue curtain wall framing
- Continue mechanical and electrical rough-ins
- Glazing to follow curtain wall framing
- Begin exterior brick
- Submittal process ongoing



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

May 8, 2020



High School/Middle School Commons Addition:
Window frames installed at office windows, front entry and curtain wall



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

May 8, 2020



High School/Middle School Commons Addition:
Exterior air brick completed on parking lot side



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

May 8, 2020



Elementary Classroom Addition
Sheetrock continuing in elementary classrooms



Holdingford Public Schools – ISD # 738



May 8, 2020