



## Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 15, 2020

### ***Elementary Addition***

#### **Completed for the week ending May 15<sup>th</sup> :**

- Continued mechanical and electrical rough-ins
- Completed exterior brick
- Completed sheetrock, mud and tape
- Began sanding and painting

#### **Planned for the week ending May 22<sup>nd</sup> :**

- Continue mechanical/electrical rough ins
- Continue sanding and painting
- Begin window framing
- Begin parapet flashing at roof
- Begin demo of existing windows and doors and infill
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

#### **Completed for the week ending May 15<sup>th</sup> :**

- Completed glazing install at curtain wall
- Continued interior framing
- Continued mechanical and electrical rough ins
- Continued interior demo of existing ceiling and walls
- Began exterior brick

#### **Planned for the week ending May 22<sup>nd</sup> :**

- Continue glass install
- Continue mechanical and electrical rough-ins
- Continue exterior brick
- Continue interior framing
- Complete existing wall demo
- Submittal process ongoing

High School/Middle School Commons Addition:



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**May 15, 2020**



High School/Middle School Commons Addition:  
Windows installed at front entry



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 15, 2020



Elementary Classroom Addition:  
Drywall and taping complete in classrooms





Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

May 15, 2020



Cafeteria Remodel:  
Shoring up, demo ongoing in cafeteria