



### ***Elementary Addition***

**Completed for the week ending June 5<sup>th</sup> :**

- Completed acoustical ceiling grid
- Completed painting
- Completed stoops for exterior doors
- Continued mechanical piping insulation
- Started casework installation
- Started tile work in bathrooms

**Planned for the week ending June 12<sup>th</sup>:**

- Continue casework installation
- Complete mechanical and electrical rough-ins
- Begin floor grinding for terrazzo
- Complete playground equipment installation
- Begin grading in playground courtyard
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending June 5<sup>th</sup> :**

- Continued interior framing
- Continued mechanical and electrical rough ins
- Continue sheetrock, mudding and taping
- Continued installation of column covers
- Began metal panel installation
- Begin parking lot work

**Planned for the week ending June 12<sup>th</sup> :**

- Continue exterior metal wall panels
- Continue mechanical and electrical rough-ins
- Continue sheet rocking, mudding and taping
- Continue parking lot work
- Submittal process ongoing



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**June 5, 2020**



High School/Middle School Commons Addition:  
Metal panel insulation ongoing



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

June 5, 2020



Cafeteria Remodel:  
Demo complete, installaing structural columns. Soffit framing to follow



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

June 5, 2020



Elementary Classroom Addition:  
Painting an grid complete, casework and tile to follow