



Elementary Addition

Completed for the week ending June 19th :

- Completed casework installation
- Completed wiring of lights
- Continued terrazzo prep work
- Completed tile work in bathrooms
- Continued exterior door framing
- Started acoustical ceiling padding

Planned for the week ending June 26th:

- Complete acoustical ceilings
- Continue terrazzo floors
- Demo and install window in ECFE room
- Continue parking lot renovation
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending June 19th :

- Completed mudding and taping
- Continued mechanical and electrical rough ins
- Began tile in bathrooms
- Continue terrazzo floors
- Continued metal panel installation
- Continued parking lot renovation

Planned for the week ending June 26th :

- Complete exterior metal wall panels
- Complete mechanical and electrical rough-ins
- Continue painting
- Continue parking lot work
- Submittal process ongoing



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

June 19, 2020



HS/MS Renovations and Additions:
Tile walls and floors ongoing



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

June 19, 2020



High School/Middle School Commons Addition:
Display case framed and painted, casework installation to follow



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

June 19, 2020



Elementary Classroom Courtyard:
Playground equipment and poured in place complete. Engineered wood fiber to follow



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

June 19, 2020



Elementary Classroom Addition:
Casework and tile complete