



Elementary Addition

Completed for the week ending July 17th :

- Continued flooring install
- Miscellaneous mechanical and electrical adjustments
- Completed terrazzo floors
- Parking lot grading ongoing
- Tree removal complete
- Completed locker install

Planned for the week ending July 24th:

- Complete carpet install
- Begin moving elementary furniture into new spaces
- Continue demo and framing in existing rooms
- Continue parking lot renovation
- Continue miscellaneous mechanical and electrical finishes
- Submittal process ongoing

High School/Middle School Renovations and Additions

Completed for the week ending July 17th :

- Continued acoustical padding
- Continued mechanical and electrical finishes
- Continued terrazzo floors
- Completed Restroom fixture installation
- Continued door and window install
- Painting touch ups ongoing
- Began bench install
- Continued parking lot utilities and grading
- Began layout for curb and gutter at parking lot

Planned for the week ending July 24th :

- Continue metal coping around parapet walls
- Complete mechanical and electrical finishes
- Continue painting touch ups
- Continue acoustical ceilings
- Continue parking lot work
- Continue terrazzo floors
- Submittal process ongoing



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

July 17, 2020



HS/MS Renovations and Additions:
Painting, glass, exit signage, HVAC etc. complete



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

July 17, 2020



High School/Middle School Commons Addition:
Restroom fixtures complete



Holdingsford Public Schools – ISD # 738

ICS
Weekly Update

July 17, 2020



Elementary Classroom addition
Lockers complete



Holdingford Public Schools – ISD # 738

ICS
Weekly Update

July 17, 2020



Elementary Addition:
Elementary flooring ongoing