



### ***Elementary Addition***

**Completed for the week ending July 24<sup>th</sup> :**

- Completed carpet install
- Miscellaneous mechanical and electrical adjustments
- Parking lot underground utilities ongoing
- Continued door and hardware installation
- Completed locker install

**Planned for the week ending July 31<sup>st</sup>:**

- Begin final cleaning
- Begin moving elementary furniture into new spaces
- Begin architectural punch list
- Continue parking lot renovation

### ***High School/Middle School Renovations and Additions***

**Completed for the week ending July 24<sup>th</sup> :**

- Continued acoustical padding
- Continued mechanical and electrical finishes
- Continued terrazzo floors
- Continued door and window install
- Painting touch ups ongoing
- Continued bench install
- Continued flooring preparation
- Continued parking lot utilities and grading
- Began layout for curb and gutter at parking lot

**Planned for the week ending July 31<sup>st</sup> :**

- Continue ceiling finishes
- Complete mechanical and electrical finishes
- Continue painting touch ups
- Continue flooring installation
- Continue parking lot work
- Complete terrazzo floors
- Complete display cases
- Submittal process ongoing



Holdingsford Public Schools – ISD # 738

**ICS**  
Weekly Update

July 24, 2020



HS/MS Renovations and Additions:  
Concession stand equipment installed



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**July 24, 2020**



High School/Middle School Commons Addition:  
Offices painted. Windows and frames installation. Doors and flooring to follow



**Holdingford Public Schools – ISD # 738**

**ICS**  
*Weekly Update*

**July 24, 2020**



Elementary Classroom addition  
Flooring Complete