



## Holdingsford Public Schools - ISD # 738

ICS | CONSULTING, INC

*Weekly Update*

**December 6, 2019**

### ***District Wide***

#### **Completed for the week ending December 6<sup>th</sup>:**

- Reviewed needs for Transportation Building lighting and power
- Received playground materials, stored on site.
- Met to review plans for ECFE playground area

#### **Planned for the week ending: December 13<sup>th</sup> :**

- Install garage doors on Transportation Building
- Receive revised quote for Transportation Building Electrical Work

### ***Elementary Addition***

#### **Completed for the week ending December 6<sup>th</sup>**

- Continued excavation of footings and foundations
- Set forms for footings
- Began pouring concrete for footings

#### **Planned for the week ending December 13<sup>th</sup>**

- Continue footings and foundation
- Backfill trenches from footing excavation
- Install underground utilities
- Submittal process ongoing

### ***High School/Middle School Renovations and Additions***

#### **Completed for the week ending December 6<sup>th</sup>:**

- Started mechanical demolition
- Disconnection of electrical systems

#### **Planned for the week ending December 13<sup>th</sup> :**

- Begin soil corrections and excavating
- Begin layouts for footings and foundations
- Backfill and place topsoil
- Submittal process ongoing



# Holdingsford Public Schools - ISD # 738

**ics** | CONSULTING, INC

*Weekly Update*

**December 6, 2019**



High School/Middle School Commons:  
Mechanical and Electrical demolition